

Pajaro Valley Unified School District Construction Projects

North Zone

NORTH ZONE											
Campus	Project Name	Funding	Start Date	DSA	Description	Status	Assigned To	Contractor	Architect/ Engineer	Est. Cost	Const. Cost
ACTIVE CONSTRUCTION PROJECTS 2019											
Aptos HS	Structural Dry Rot & Roof Repair	Bond	Summer 2019 PAC - Fall / Winter 2019	Yes	Campus wide repair of structural dry rot, gutters & roofing; added PAC re-roofing at valley gutter area	7/12/19 25% Complete, flat roofs complete on bldgs. D, E & H, addressing dry rot issues on bldgs. B & F; Change Order to add PAC roof repair. 6/6/19 On schedule, work to start 6/10; PAC - collecting cost estimates & investigating funding	Conor	Ausonio Incorporated	SFA		\$4,558,000.00
Aptos HS	Student Quad Safety & Accessibility Improvements	Bond	Summer 2019	Yes	Renovation & improvements to main quad area between gym & cafeteria	7/12/19 50% Complete, underground complete by next week. 6/6/19 Processing contract, reviewing submittals, work to start 6/10. 5/30/19 Processing contract, pre-con meeting 5/29,	Conor	101 Builders	MADI		\$896,101.00
Aptos Little League (Aptos Jr.)	New Scoreboard & Other Upgrades @ Aptos Jr. High	Aptos L.L.	TBD	Yes	Assist Little League in obtaining DSA approvals	5/2/19 Working with Aptos LL for submittal to DSA. 3/25/19 Cumming & PVUSD met with Chris Martinez of Aptos L.L. in March to advise on the next steps they need to take.	Cumming (board approved 4/24/19)	Provided by Aptos L.L.	Provided by Aptos L.L.		
Bradley ES	Walking Track Phase 1	Bond	Summer 2019	No	Two lane walking track	7/12/19 65% Complete, on schedule. 6/27/19 Board approved on 6/26.	Cumming	The Mark Rood Co.	SFA		\$98,837.00
Child Development - Bradley State Preschool	Play Yard Improvements	Fund 12	TBD	No	Improvements to grass play area	7/12/19 70% complete, on schedule. 6/6/19 Accepting proposals up to 6/17. 5/30/19 Out to bid 5/31. 4/16/19 Scope & budget to Kathy. 2/7/19 Child Dev. to confirm scope and budget,	Conor	The Mark Rood Co.	In-House Planning		\$48,133.50
Mar Vista ES	Campus Modernization Phase 2	Bond	Summer 2019	Yes	Remodel office area, ADA upgrades to existing ramp & parking lot upgrade	7/12/19 65% complete, on schedule & on budget. 6/6/19 Project work to begin next week, selective lite demo being done. 5/30/19 Work to begin 6/3 with moving work stations. 5/16/19 Reviewing	Cumming (board approved 4/24/19)	Tombleson	HY		\$1,477,000.00
Valencia ES	New Clock, Bell, Paging System	Bond	Fall 2019	No	Install new VOIP clock, bell paging system	7/12/19 Acquiring funding source. 6/6/19 Reviewing proposals. 5/16/19 Waiting on proposals. 5/2/19 Held job walk 5/1. 4/18/19	Herly / Steve	AMS.Net	In-House Planning	\$110,000.00	
Renaissance HS	New Clock Bell Paging System	Bond	Summer 2019	No	Install new VOIP clock, bell paging system	7/12/19 Install complete, IT is programming, waiting on closeout docs. 6/6/19 50% complete. 5/2/19 PO in place, work to begin around 7/1.	Herly / Steve	AMS.NET	In-House Planning		\$75,001.84

Pajaro Valley Unified School District Construction Projects
North Zone

Campus	Project Name	Funding	Start Date	DSA	Description	Status	Assigned To	Contractor	Architect/ Engineer	Est. Cost	Const. Cost
CONSTRUCTION PROJECTS 2020/2021											
Aptos HS	Remodel Room I-107	TBD	Winter Break 2020	TBD	Relocate interior walls & upgrade finishes for Special Education students	5/16/19 Sent scope to principal, waiting for funding. 5/12/19 Developing cost estimate. 3/25/19 Not yet assigned to an architect for	TBD		In-House Planning	\$42,870.00	
Aptos HS	Crows Nest	Sports Foundation	TBD			4/16/19 In DSA review.	TBD		Bowman & Williams	TBD	
Aptos Jr. High	Roofing & HVAC Replacement Phase 1	Bond	Summer 2020 & 2021	Yes	Replace roofing & HVAC units on most buildings	6/6/19 Have preliminary estimate from architect, investigating funding source. 5/30/19 Waiting on revised preliminary estimate from architect.	Conor / Herly		HA	\$2,300,000.00	
Renaissance HS	Asphalt Improvements Phase 1	Bond	TBD	No	Repair/replace/slurry coat pavement campus-wide	5/30/19 Soliciting proposals for basketball courts. 5/16/19 Updating cost estimate. 4/12/19 Initial plan prepared for cost estimate.	Bruce		In-House Planning	\$300,000.00	
FUTURE CONSTRUCTION PROJECTS											
Renaissance HS	Exterior Painting & Dry Rot Repair	Bond	TBD			4/16/19 Extent of scope TBD.	TBD		TBD	TBD	

Pajaro Valley Unified School District Construction Projects

Central Zone

CENTRAL ZONE											
Campus	Project Name	Funding	Start Date	DSA	Description	Status	Assigned To	Contractor	Architect/Engineer	Est. Cost	Const. Cost
ACTIVE CONSTRUCTION PROJECTS 2019											
Amesti ES	Barrier Fence & Paving Improvements	Bond	Winter 2019	No	Barrier fence and driveway improvements	7/12/19 Paving to start winter 2019. 5/16/19 Soliciting proposals for pavement work. 5/2/19 Fencing complete, soliciting proposals for pavement next week. 4/18/19 Fence 80%	Ryan	CPBI	In-House Planning		\$24,132.00
Ann Soldo ES	New Outdoor Multi-Use Pavilion	Bond	Winter 2019	Yes	Install new outdoor multi-use pavilion	7/12/19 Waiting on CGS, processing contract for Earth Systems. 5/30/19 Waiting for CGS update from architect. 5/2/19 Working on bid packet.	Bruce		SFA	\$125,000.00	
Ann Soldo ES	Exterior & Satety Improvements	Bond	Summer 2019	No	Playground safety improvements, exterior dry rot repair & painting on entire campus.	7/12/19 50% Complete, playground equipment install progressing, painting on schedule. 6/6/19 Submittals processed, work to start 6/10. 5/16/19 Reviewing submittals, work to start 6/10.	Bruce	101 Builders	SFA Carroll Eng.		\$576,000.00
Calabasas ES	Exterior Painting & Dry Rot Repair	Bond	Summer 2019	No	Exterior painting & dry rot repairs on entire campus	7/12/19 60% Complete, finished dry rot repair, started stucco work, painting on schedule. 6/26/19 On schedule, dry rot repairs 80%	Bruce	OnPoint Construction	In-House Planning		\$264,000.00
Child Development Buena Vista Child Care Ctr.	Container Removal & Shed Replacement	Fund 12	November 2019	No	Remove 2 metal containers & replace existing shed	1/24/19 Waiting on approval from Child Dev. 11/15/18 On hold. 9/27/18 Aquiring funding on budget. 8/16/18 Waiting on approval from Child Dev. 6/21/18 Submitted estimate to Child Dev.	Conor		In-House Planning	\$20,500.00	
Freedom ES	Student Drop Off & Site Safety Improvements	Bond	Summer 2019	No	New drop-off area and parking improvements	7/12/19 65% Complete, on schedule. 5/30/19 Reviewing submittals, work to begin 6/10. 5/16/19 Going to the board 5/22 for approval.	Cumming	MPE	SFA Carroll Eng.		\$1,186,000.00
H.A. Hyde ES	New Clock, Bell, Paging System	Bond	TBD	No	Install new VOIP clock, bell, paging sytem	7/12/19 Install complete, waiting on demo of old system. 6/6/19 70% Complete. 5/16/19 Work started 5/14. 5/2/19 Work scheduled to start 6/1.	Herly / Steve	AMS.Net	In-House Planning		\$119,588.04
Lakeview MS	Outdoor Multi-Use Pavilion	Bond	Summer 2019	Yes	Installing new outdoor multi-use pavilion and quad renovations	7/12/19 60% Complete, on schedule & on budget. 6/6/19 Work starting 6/10. 5/30/19 Processing contract, pre-con meeting 6/4, work to begin 6/10. 5/16/19 Going to the board 5/22 for	Cumming (board approved 4/24/19)	Don Chapin Co.	SFA		\$471,850.00
Pajaro Valley HS	New Auditorium	Bond	Fall 2019	Yes	New auditorium	7/12/19 Final approval by COW, final permit by 7/19. 6/6/19 COW approved the review, final COW approval on 6/25. 5/16/19 COW Planning Commission review on 6/4, City Council final	Cumming		SFA	\$12,000,000.00	

Pajaro Valley Unified School District Construction Projects

Central Zone

Campus	Project Name	Funding	Start Date	DSA	Description	Status	Assigned To	Contractor	Architect/Engineer	Est. Cost	Const. Cost
Pajaro Valley HS	New Track & Fields	Bond	Summer 2019	Yes	New track and fields	7/12/19 12% Complete, footing for walls next Wednesday, project on schedule. 5/16/19 On schedule, rough grading up to 6/11. 5/2/19 Demo to start Friday 5/3. 4/18/19 Held groundbreaking	Cumming	Kent Construction	SFA		\$12,898,000.00
Pajaro Valley HS	Science Room Modernization	Unappropriated Funds	Summer 2019	Yes	Renovation of science classroom	7/12/19 70% Complete, on schedule. 6/6/19 On schedule for summer 2019. 5/30/19 First OAC meeting today. 5/16/19 Precon meeting today. 5/2/19 Held post bid interview with contractor,	Cumming (board approved 4/24/19)	Pueblo Construction	SFA		\$129,000.00
Pajaro Valley HS	Combine Rooms K108 & K109 into 1 Room	Bond	Summer 2019	Yes	Remodel 2 existing K-wing portables into 1 larger room for band/choir	7/12/19 65% Complete, on schedule. 6/6/19 Received proposal, in process of CCD. 5/30/19 Still awaiting proposals. 5/16/19 Proposals due 5/17. 5/2/19 Design drawing in process. 4/16/19	Cumming (board approved 4/24/19)		SFA	\$175,000.00	
Rolling Hills MS	MPR HVAC & Roofing Modernization	Bond	Summer 2019	Yes	MPR HVAC and roof improvements	7/12/19 40% Complete, abatement done, conduit being installed. 6/6/19 On schedule, work to begin 6/10. 5/16/19 Reviewing submittals, work to begin 6/10. 5/2/19 Scheduling a 2nd precon	Conor	OnPoint Construction	SFA		\$875,000.00
Starlight ES	Emeril Lagasse Culinary Classroom	Grant	Fall 2019	Yes	New culinary classroom	7/12/19 Received approval to submit application to grant foundation in September, schematics 90% complete, working on proposal for cost estimate from architect. 6/6/19 In process of	Cumming (board approved 4/24/19)		AEDIS	TBD	
Starlight ES	Roofing Improvements & Dry Rot Repair	Bond	Spring 2019	No	Roofing improvements & dry rot repairs for entire campus	7/12/19 Punch list being addressed. 6/6/19 Working on punch list. 5/30/19 95% Complete, punch list walk today. 5/16/19 90% Complete.	Conor	Roofing & Solar Construction	In-House Planning		\$264,000.00
Starlight ES	MPR Skylight Repair	Bond	Summer 2019	No	Interior repair on skylight in MPR	6/6/19 Soliciting proposals. 4/11/19 Scope being verified.	Conor		In-House Planning	\$27,000.00	
Towers / District Office	Access Security & Intake Center	TBD	Summer 2019	No	Electronic card reader system for exterior doors, intake center at main entrance	5/30/19 In programming phase. 5/16/19 Cumming to contact architect for status of pre-design work. 5/2/19 Meeting with architect & Joe on Friday to review design status. 4/12/19	Cumming (board approved 4/24/19)		AEDIS	TBD	
CONSTRUCTION PROJECTS 2020/2021											
Amesti ES	Admin Secondary Door & Siding Repair	TBD	Summer 2020	No		5/30/19 Developing scope. 4/11/19 Project scope needs verification with site council.	TBD		In-House Planning	TBD	

Pajaro Valley Unified School District Construction Projects

Central Zone

Campus	Project Name	Funding	Start Date	DSA	Description	Status	Assigned To	Contractor	Architect/Engineer	Est. Cost	Const. Cost
Cesar Chavez MS	Campus Modernization & Modular Classrm. Replacement	Bond	Summer - Fall 2020	Yes	Building removal & replace with new modular bldg. from Class Leasing, site improvements & new electric transformer	7/12/19 Move transformer install to summer/fall 2020. 5/16/19 Transformer to be installed this summer. 3/25/19 Project on hold per PG&E, delay in engineering. 2/7/19 Met with principal 2/6 to finalize approval for builder. 24/19 Met	TBD		SFA	\$2,380,000.00	
Duncan Holbert	Safety Fencing & Courtyard Expansion	TBD	TBD	No		4/11/19 School given plans & cost estimate to verify funding.	TBD		In-House Planning	\$39,240.30	
Landmark ES	Site Improvements	Bond	Summer 2020		Playground fall surface & track installation	5/16/19 Investigating scope & cost. 4/12/19 Not started.	Bruce		TBD	\$485,000.00	
New School	Exterior Painting & Dry Repair	Bond	Summer 2020	No		5/30/19 Site walk 5/31. 5/16/19 Investigating scope & cost. 4/12/19 Not started.	TBD		In-House Planning	TBD	
New School	Restroom Modernization	Bond	Summer 2020	Yes	Accessibility improvements & finish upgrades	5/30/19 Site walk 5/31. 5/16/19 Investigating scope & cost. 4/12/19 Not started.	TBD		TBD	TBD	
New School	Roofing & Gutter Replacement	Bond	Summer 2020	No		5/30/19 Site walk 5/31. 5/16/19 Investigating scope & cost. 4/12/19 Not started.	TBD		In-House Planning	TBD	
Radcliff ES	Exterior Painting & Dry Rot Repair	Bond	Summer 2020	No	Exterior paint and repairs	1/10/19 Defining scope. 12/6/18 Working on scope. 11/15/18 Project on hold. 10/11/18 In	TBD		In-House Planning	TBD	
Starlight ES	Asphalt Slurry Coat & Re-Stripe	Bond	Summer 2020	No		5/16/19 Investigating scope & cost.	Bruce		In-House Planning	TBD	
FUTURE CONSTRUCTION PROJECTS											
Amesti ES	MPR Siding Repair	Bond	TBD	No		4/12/19 Not started.	TBD		In-House Planning	TBD	
Calabasas ES	Roofing Improvements & Dry Rot Repair	Bond	TBD	No		4/12/19 Not started.	TBD		In-House Planning	TBD	
Cesar Chavez MS	Hillside Stabilization	Pending Insurance Claim	TBD	No	Stabilize hillside by the athletic field	4/3/19 Waiting for funding resolution from CBO. 2/7/19 CBO working with legal counsel and insurance. 12/6/18 Waiting on insurance.	Mark Edwards		Pacific Crest Eng.	TBD	
Rolling Hills MS	Outdoor Multi-Use Pavilion & Site Improvements	TBD	TBD	Yes	Install new multi-use pavilion in quad between library & D wing	4/18/19 Ready to issue to bidders when funding confirmed. 3/25/19 Construction review completed by Dan, project on hold due to lack of	TBD		SFA	TBD	

Pajaro Valley Unified School District Construction Projects
South Zone

SOUTH ZONE											
Campus	Project Name	Funding	Start Date	DSA	Description	Status	Assigned To	Contractor	Architect/Engineer	Est. Cost	Const. Cost
ACTIVE CONSTRUCTION PROJECTS 2019											
Child Development Wats. Children's Center	Flooring Replacement	Fund 12	June 2019	No	Replace carpet and VCT flooring	7/12/19 Processing PO. 5/30/19 Processing new contract. 5/16/19 Getting additional proposals. 4/16/2019 Processing PO, work scheduled to start in June.	Conor	Wheeler Flooring	In-House Planning	\$60,000.00	
EA Hall MS	Navigator Charter Portable Restroom Building	Fund 01-1206	Summer 2019	Yes	Modular portable restroom building & related sitework	7/12/19 50% complete, on schedule and on budget. 5/30/19 Processing contracts, pre-con meeting 6/4, working to begin 6/10. 5/16/19 Post-bid interview 5/15, to the board 5/22 for	Cumming (board approved 4/24/19)	Premier Builders	SFA		\$565,069.00
Linscott Charter	Site Safety, ADA Accessibility Improvements & Building Modernization	Bond	Summer 2019	No	Window replacement, improvements of play area, fencing & landscaping	7/12/19 40% Complete, new playground equipment on-site, ADA ramp grading commencing. 5/16/19 Reviewing submittals, work starting 6/10. 5/2/19 Sample window removed, receiving submittals. 4/3/19 Awarded	Conor	OnPoint Construction	SFA		\$1,779,000.00
MacQuiddy ES	Perimeter Safety Fencing	Bond	Summer 2019	No	Install a new safety perimeter fence and frontage improvements	7/12/19 40% Complete, removed tree, demo complete, excavation & pipe re-location next week. 5/16/19 Reviewing submittals, work to	Bruce	101 Builders	SFA		\$628,000.00
MacQuiddy ES	New Clock, Bell, Paging System	Bond	TBD	No	Install new VOIP clock, bell, paging sytem	7/12/19 Acquiring funding source. 6/6/19 Reviewing proposal. 5/2/19 Waiting on vendor for proposal. 4/18/19 Job walk scheduled for 5/1.	Herly / Steve		In-House Planning	\$110,000.00	
Ohlone ES	Site Safety & Frontage Improvements	Bond	Summer 2019	No	Renovate parking, blacktop & playground, add fencing & landscaping	7/12/19 60% Complete, on schedule & on budget. 5/16/19 Reviewing submittals, work to start 6/10. 4/18/19 PO being processed, scheduling precon	Bruce	Pueblo Const.	SFA		\$1,022,368.08
Pajaro MS	New Clock, Bell, Paging System	Bond	Fall 2019	No	Install new VOIP clock, bell, paging sytem	7/12/19 Acquiring funding source. 6/6/16 Reviewing proposal. 5/2/19 Waiting on vendor proposals. 4/18/19 Job walk scheduled for 5/1.	Herly / Steve		In-House Planning	TBD	
Pajaro MS	Perimeter Safety Improvements	Bond	Summer 2019	No	Renovate parking & courtyard, add fencing & landscaping	7/12/19 40% Complete, tree removed & stumps ground per plan, excavation next week. 5/16/19 Reviewing submittals, work to begin 6/10. 5/2/19	Bruce	MPE	SFA		\$759,256.09
Transportation Yard	Bus Wash Water Filter	Fund 01-7500	Summer 2019	No	Water filter for bus wash	5/30/19 Processing contract. 5/16/19 Investigating pump flow rate. 5/2/19 Walked site with Val's Heating & Plumbing on 5/1. 4/12/19		Val's Heating & Plumbing	In-House Planning	\$8,500.00	

Pajaro Valley Unified School District Construction Projects
South Zone

Campus	Project Name	Funding	Start Date	DSA	Description	Status	Assigned To	Contractor	Architect/Engineer	Est. Cost	Const. Cost
Watsonville HS	Softball Field Dugout	Fund 25	Summer 2019	No	New metal enclosure, 8' fence & concrete slab for dugout	7/12/19 Soliciting proposals. 5/2/19 On hold pending funding confirmation. 4/3/19 Design & cost estimate submitted to principal.	Bruce		In-House Planning	\$70,840.00	
Watsonville HS	Modernization of FFA Livestock Building	Grant	Fall 2018	Yes	Installing new livestock building	7/12/19 Waiting on closeout docs. 5/30/19 NOC filed with county, waiting on closeout docs. 5/2/19 Project complete, NOC going to board	Ryan	101 Builders	SFA		\$452,101.00
CONSTRUCTION PROJECTS 2020/2021											
EA Hall MS	Turf & Landscaping Improvements	Bond	TBD	No	Upgrade landscaping at corner of Palm Ave. & Brewington.	4/11/19 Pending District negotiations with Navigator Charter.	Bruce		In-House Planning	TBD	
EA Hall MS	Field Improvements	Bond	Summer 2020	Yes	New regulation synthetic field & track	7/12/19 Addressing dirt mound on-site. 5/30/19 Waiting for status update from architect. 5/16/19 Architect working on pre-design feasibility. 5/2/19 PO being issued for design services.	Cumming (board approved 4/24/19)		MADI	\$3,650,000.00	
Hall District ES	Roof Repairs	TBD	TBD	No	Find source of water intrusion in Room 2 & repair, A-wing roof repairs	6/6/19 Preparing scope. 5/16/19 Scope to be determined. 4/11/19 Waiting for funding verification.	Conor		In-House Planning	TBD	
Hall District ES	MPR ADA Accessibility Upgrades & Stair Replacement	Bond	TBD	Yes	Site accessibility improvements & new stair to parking lot	5/16/19 Reassign to new architect. 4/22/19 Schematic design completed. 4/11/19 Scope defined & planning started.	TBD		TBD	TBD	
Mintie White ES	Restroom & HVAC Modernization	Bond	Summer 2020	Yes	Scope to be defined with site council	4/12/19 Not started.	TBD		TBD	TBD	
Mintie White ES	Classroom Replacements	Bond	TBD	Yes	Replace 12 portables	6/6/19 Waiting for cost estimate from architect. 5/30/19 Waiting for revised concepts. 5/16/19 Architect reviewing concepts 5/22. 5/2/19 PO being issued for design services. 4/25/19	Cumming (board approved 4/24/19)		ATI	TBD	
Pajaro MS	Locker Room Improvements	TBD	TBD	No	Remove & replace lockers, epoxy floor, restroom updates	4/11/19 Project scope 50% complete, budget needs verification.	TBD		In-House Planning	\$247,641.00	

Pajaro Valley Unified School District Construction Projects
South Zone

Campus	Project Name	Funding	Start Date	DSA	Description	Status	Assigned To	Contractor	Architect/Engineer	Est. Cost	Const. Cost
Watsonville HS	Kitchen Modernization	\$1.2 million from MLB & \$400,000 from Food Svcs. & Donations	Summer 2020	Yes	Kitchen modernization	4/22/19 Bid docs ready to be issued pending funding secured. 3/25/19 DSA approved, funding donation not resolved. 7/12/18 Project on hold till further funding. 5/17/18 Plans with DSA for approval.	Ryan		SFA	\$1,600,000.00	
Watsonville HS	Geiser Field Frontage Improvements	Bond	Summer 2020	No	Scope to be defined with site council	4/12/19 Not started.	TBD		TBD	TBD	
Watsonville HS	Science & 200 Wing Modernization	Bond	Summer 2020	No	Upgrade room finishes & casework in all science classrooms	4/12/19 Not started.	TBD		TBD	TBD	
Watsonville HS	Repair Exterior Stairs in A-Wing	TBD	2020	Yes	Repair/replace stairs due to water damage	5/6/19 Assign architect to develop full scope & budget.	TBD		TBD	TBD	
Watsonville HS	Repair Base of Wall of B-Wing Elevator Equipment Room	TBD	2020	No	Repair base of wall & improve drainage of walkway area around wall	5/6/19 Assign architect to develop full scope & budget.	TBD		TBD	TBD	
FUTURE PROJECTS											
No future projects at this time.											

Pajaro Valley Unified School District Construction Projects
Multi-Zone

MULTI-ZONE											
Campus	Project Name	Funding	Start Date	DSA	Description	Status	Assigned To	Contractor	Architect/Engineer	Est. Cost	Const. Cost
ACTIVE CONSTRUCTION PROJECTS 2019											
Child Development - Alianza State Preschool & IDC	Ramp Replacement	Fund 12	Summer 2019	No	Replace 2 ramps at each site	7/12/19 Contacting A&C for construction schedule. 5/30/19 Processing contract. 5/16/19 To the board 5/22 for approval. 5/2/19 Low proposal submitted to Kathy. 4/12/19 Scope	Bruce	A & C Grading	In-House Planning		\$68,310.00
Child Development Alianza, Bradley & Freedom Centers	Pads & New Sheds	Fund 12	Summer 2019	No	Asphalt pads and 2 new sheds at each site	7/12/19 Demo complete, new pads done, sheds to be installed end of July/beginning of August. 5/30/19 Processing contract. 5/16/19 To the board 5/22 for approval. 5/2/19 Low proposal submitted to Kathy. 4/16/19 Soliciting proposals.	Connor	MPE California Custom Sheds	In-House Planning		\$62,800.00
Migrant & Seasonal Head Start Centers	Multi-Site Safety Improvements	Fund 12	May 2019	No	Fence & Child barrier improvements at Calabasas, H.A. Hyde & Freedom Centers	5/30/19 Fannin working on fabrication at shop. 5/16/19 PO issued. 5/2/19 Processing contract. 4/16/19 Getting price from Ben Fanning. 4/9/19 Job site walk with contractor.	Bruce	Fannin Fencing	In-House Planning	\$8,750.00	
Multiple Sites	HVAC Upgrades at (4) Charter School Sites	Prop 39	Summer 2019	No	Remove & replace HVAC units at Alianza, WCSA, Linscott & Diamond Tech	7/12/19 90% Complete, on schedule. 4/12/19 PO in place, on schedule to start 6/10. 3/25/19 Reviewing submittals, on schedule to start in	Herly / Steve	ACCO-Geo. H. Wilson	In-House Planning		\$403,460.00
Multiple Sites	Lighting Upgrades at (4) Charter School Sites	Prop 39	Winter / Spring 2019	No	Replace interior/exterior lights with LED lights at Alianza, WCSA, Linscott & Diamond Tech	7/12/19 90% Complete, on schedule. 6/6/19 70% Complete, working on Alianza & WCSA. 5/2/19 Work to begin 5/20. 4/12/19 Construction schedule from contractor in process. 3/25/19	Herly / Steve	Regreen Inc.	In-House Planning		\$123,628.50
Multiple Sites	Door Hardware Replacement @ 4 School Sites	Bond	Summer 2019	No	Replace door hardware @ Mar Vista, Rio Del Mar, Valencia & Ann Soldo	7/12/19 95% Complete, setting up closeout meeting. 6/6/19 Submittals reviewed, materials in, working starting 6/17. 5/16/19 Waiting on vendor submittals to review. 5/2/19 Waiting on	Herly / Darrell	AA Safe & Security	In-House Planning		\$67,400.00
Multiple Sites	DSA Closeout & Certification	Fund 25	October 2012	Yes	Closeout with Certification for all district DSA projects not yet closed out	Ongoing project to close w/certification all PVUSD DSA projects still needing certification to comply with DSA.	Ryan	N/A	SFA		
Multiple Sites	Flooring Phase 6	Bond	Summer 2019	No	Flooring replacement at multiple sites	7/12/19 60% complete, on schedule, containment & abatement at EA Hall starting Monday. 5/30/19 Color selection done, work starting 6/10. 5/16/19	Bruce	Conklin Bros.	In-House Planning		\$343,895.00

Pajaro Valley Unified School District Construction Projects
Multi-Zone

Campus	Project Name	Funding	Start Date	DSA	Description	Status	Assigned To	Contractor	Architect/Engineer	Est. Cost	Const. Cost
CONSTRUCTION PROJECTS 2020/2021											
Multiple Sites	Water Filling Stations	TBD	2020	No	Install new water filling stations	5/16/19 Waiting for Joe & Rich to confirm locations recommended for 10 locations within the City of Watsonville.	TBD		N/A	\$80,000.00	
FUTURE PROJECTS											
No future projects at this time.											